

AUGUST 6, 1937

Minutes of a Regular Meeting of the City Council of the City of Idaho Falls, Idaho, held August 6th, 1937.

There were present at said Meeting: Chase A. Clark, Mayor; Lee Walker, City Clerk; Councilmen Gourley, Mehlhoff, Wasley, Evans, Sutton, Crabtree, Wing, Fanning; when the following proceedings were had, to-wit:

Minutes of the last Regular Meeting were read and approved.

The following letter and Resolution were read:

“Idaho Falls, Idaho
July 23, 1937

Honorable Mayor and City Council
City of Idaho Falls
Idaho Falls, Idaho

Dear Sirs:

The contract of Morrison-Knudsen Company, Inc. with the City of Idaho Falls, Idaho, for Street Improvements, P. W. A. Project, Docket No. 1021-D, provides that the contract shall be finished June 1st, 1937, and also that the water lines must be relayed before the paving could be done. The laying of the water lines was a project of the City of Idaho Falls, Idaho, and the work has not been completed on this date; therefore, it has been impossible for us to complete our contract by the time specified on this account.

We, therefore, respectfully request that the time for completion of the work under our contract be extended to September 30th, 1937.

Yours truly,
s/ J. M. McDevitt
Morrison-Knudsen Co.”

RESOLUTION REGARDING
EXTENSION OF TIME

Be it Resolved by the City Council of the City of Idaho Falls, Idaho, that pursuant to application of the contractor dated July 29, 1937, time for the completion of work under contract dated Sept. 29th, 1936, with the Morrison-Knudsen Company of Boise, Idaho, for Street Improvements, P. W. A. , Docket No. 1021-D, shall be extended as follows:

The contract provides that the water lines in District #17 must be replaced by the City of Idaho Falls, Idaho, before the streets are turned over to the contractor for improvement. On account of the shortage of relief labor the replacement of the waterlines was delayed, and is not completed on this date. Therefore, the contractor has been delayed in carrying out the provisions of the contract by provisions in the contract over which he has no control.

Therefore, the time for completion of the contract is extended to September 30, 1937.

Liquidating damages provided for in said contract shall be applicable from the date of completion of work as hereby extended and approved by the proper authority of the Federal

AUGUST 6, 1937

Emergency Administration of Public Works. All other provisions regarding liquidated damages shall be and hereby are waived."

It was moved by Fanning, seconded by Sutton, that the Resolution be adopted and approved. Roll call voting Aye: Mehlhoff, Wasley, Evans, Sutton, Crabtree, Wing, Fanning, Gourley; Nay: None; Motion carried.

It was moved by Crabtree, seconded by Wasley, that the Meeting recess until Tuesday, August 10th, 1937. Roll call voting Aye: Wasley, Evans, Sutton, Crabtree, Wing, Fanning, Gourley, Mehlhoff; Nay: None; Motion carried.

Passed and approved this 20th day of August, 1937.

ATTEST: s/ Lee Walker
CITY CLERK

s/ Chase A. Clark
MAYOR
